
2017/18 & 2018/19 ELECTRIC GENERAL RATE APPLICATION**Manitoba Hydro Undertaking #55**

Manitoba Hydro to provide the PUB with an update of Manitoba Hydro's control schedule for the completion of Keeyask at the end of February or as soon as it's received.

Response:

Attached is the updated forecast schedule for the General Civil Works Contractor (GCC) updated December 2017. This forecast schedule for the GCC recovers the delay to the GCC schedule thereby eliminating the negative float activities. This schedule extends the concrete season by including winter concrete and adjusts monthly production targets to reflect actual quantities achieved in 2016 and 2017 by the Contractor. The GCC forecast schedule demonstrates that the Service Bay and Powerhouse Unit 1 enclosure was achieved on schedule in December 2017, and enclosure of units 2 and 3 were achieved in late January 2018 on schedule. The draft tube liner installation by the Turbine and Generator contractor began on schedule in late January 2018. The schedule is forecasting river diversion through the Spillway in Aug 31, 2018.

The Attachment to this response is confidential and has provided been in confidence with the PUB pursuant to Rule 13 of The Public Utilities Board Rules of Practice and Procedure.